



Prefeitura Municipal do Rio Grande
Gabinete de Programas e Projetos Especiais

Obra
RETOMADA- UBS BOLAXA

Database
SINAPI - 04/2022

B.D.I.
28,06%

Cronograma Físico e Financeiro

Item	Descrição	Total Por Etapa	30 DIAS	60 DIAS	90 DIAS	120 DIAS	150 DIAS	180 DIAS	210 DIAS	240 DIAS	270 DIAS
1	EXECUÇÃO DA OBRA	100,00%	25,50%	9,32%	9,32%	9,32%	9,32%	9,32%	9,32%	9,32%	9,26%
		84.384.52	21.518.05	7.864.64	7.864.64	7.864.64	7.864.64	7.864.64	7.864.64	7.864.64	7.814.01
2	ESTRUTURAL	100,00%	20,00%	20,00%	20,00%	25,00%	15,00%				
		190.438.49	38.087.70	38.087.70	38.087.70	47.609.62	28.565.77				
3	ARQUITETÔNICO	100,00%	1,91%	3,82%	6,69%	6,69%	6,84%	18,04%	23,76%	26,43%	5,82%
		498.665.77	9.524.52	19.049.03	33.360.74	33.360.74	34.108.74	89.959.30	118.482.99	131.797.36	29.022.35
4	ELÉTRICO	100,00%			5,00%	5,00%	25,00%	25,00%	30,00%	5,00%	5,00%
		75.657.85			3.782.89	3.782.89	18.914.46	18.914.46	22.697.36	3.782.89	3.782.89
5	LÓGICA	100,00%						10,00%	10,00%	30,00%	50,00%
		9.317.42						931.74	931.74	2.795.23	4.658.71
6	HIDROSSANITÁRIO	100,00%		5,00%	5,00%	10,32%	16,87%	25,62%	19,07%	15,62%	2,50%
		78.080.23		3.904.01	3.904.01	8.057.88	13.172.13	20.004.15	14.889.90	12.196.13	1.952.01
7	SERVIÇOS NÃO PACTUADOS COM O MINISTÉRIO DA SAÚDE	100,00%	12,34%	3,59%	10,76%	10,76%	10,76%	15,83%	10,00%	13,58%	12,38%
		140.810.02	17.375.96	5.055.08	15.151.16	15.151.16	15.151.16	22.290.23	14.081.00	19.122.00	17.432.28
Porcentagem			8,03%	6,87%	9,48%	10,75%	10,93%	14,85%	16,61%	16,48%	6,0%
Custo			86.506,22	73.960,46	102.151,14	115.826,93	117.776,90	159.964,53	178.947,62	177.558,25	64.662,24
Porcentagem Acumulado			8,03%	14,89%	24,38%	35,13%	46,06%	60,91%	77,52%	94,0%	100,0%
Custo Acumulado			86.506,22	160.466,68	262.617,81	378.444,74	496.221,65	656.186,18	835.133,80	1.012.692,05	1.077.354,30


Catia Cilepe do Pinho Portella
CRÉA/RS 195518